



Michigan Department of Transportation

Inspector's Daily Report

7/2/2021 7:47 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/1/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 77 ° F		Weather sunny, rain from 12:30-1:00pm			



Inspector's Daily Report

7/2/2021 7:47 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:45am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Chandler between Beaubien and Oakland
2. Smith between Saint Antoine and Beaubien
3. Smith between Beaubien and Brush
4. Smith between Brush and John R
5. Bethune between John R and Brush
6. Bethune between Brush and Beaubien
7. Bethune between Beaubien and Saint Antoine
8. Melrose between Clay and Custer
9. Beaubien between Hendric and E Palmer
10. Beaubien between E Palmer and E Ferry
11. E Palmer between John R and Brush
12. E palmer between Brush and Beaubien
13. E Palmer between Beaubien and Saint Antoine
14. Theodore between Moran and Ellery
15. Theodore between McDougall and Elmwood
16. Theodore between Ellery and Mt Elliot
17. Farnsworth between Moran and Elmwood
18. Garfield between McDougall and Elmwood

Contractor finished for the day at 6:00pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

Resident on Smith between Brush and John R, the street leading up to Delores-Bennett Park, was upset about the speed hump, coming out and yelling at and threatening the crew. The crew managed to install the speed hump without issue and I informed the resident that she needs to contact Detroit Public Works about further concerns.

SITE VISITORS:

Omar Alomari - HRC

Sammy - City Engineer

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

7/2/2021 7:47 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	CAT CB1.7 mini roller	1	11.00
	laborers	5	11.00	CAT IT24F loader	1	11.00
	operator	2	11.00	Ford F-150 Pickup	2	11.00
	truck driver	1	11.00	semi with trailer	1	11.00
				stake truck	1	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	445.200	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:51 PM
(Signature)

(Date)