



Michigan Department of Transportation

Inspector's Daily Report

7/5/2021 10:18 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/2/2021	Day of Week Friday	Seq. No. 1	Import Date 7/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 60 ° F High: 78 ° F		Weather partly cloudy			



Inspector's Daily Report

7/5/2021 10:18 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 10:00am to began milling proposed speed humps at various locations. The contractor had to run by another job first this morning so they did not begin milling until after 10:00am.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Seminole between Warren & Moffat South end 2.) Seminole between Warren & Moffat North end 3.) Burns between Warren & Forest South end 4.) Burns between Forest & Warren North end 5.) Fischer between Forest & Canfield North end 6.) Fischer between Forest & Canfield South end 7.) Fischer between Canfield & Sylvester North end 8.) Fischer between Canfield & Sylvester South end 9.) Fischer between Mack & Sylvester North end 10.) Fischer between Mack & Sylvester South end 11.) Seneca between Sylvester & Canfield South end

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES: On this day we had a resident create enough of a disturbance to our work that another resident actualy called DPD. Once DPD arrived they handled the situation allowing us to complete the work we needed to on this day.

SITE SAFETY:

SITE VISITORS: Matt Richter and Detroit Police Department

SOIL EROSION CONTROL:



Inspector's Daily Report

7/5/2021 10:18 AM

FieldManager 5.3c

no apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.00	Cat unloader 262D	1	8.00
	operator	2	8.00	with milling attachment		
				F series Dump truck w/ trailer	1	8.00
				F250 pickup	1	8.00
				Vacume truck	1	8.00

Theresa Schuster Theresa Schuster
Mar 14 2022 1:52 PM

Reviewed By: _____
(Signature)

(Date)