



Michigan Department of Transportation

Inspector's Daily Report

7/8/2021 1:37 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/6/2021	Day of Week Tuesday	Seq. No. 1	Import Date 7/9/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas			Revised By	Revision Date	Revision No.
Temperatures Low: 77 ° F High: 93 ° F			Weather partly cloudy		



Inspector's Daily Report

7/8/2021 1:37 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Seneca between Canfield & Sylvester North end 2.) Crane between Warren & Forest South end 3.) Crane between Warren & Forest North end 4.) Belvidere between Cairney & Gratiot 5.) Iroquois between Mack & Goethe North end 6.) Iroquois between Mack & Goethe South end 7.) Iroquois between Charlevoix & Goethe North end 8.) Iroquois between Charlevoix & Goethe South end 9.) Iroquois between Charlevoix & Vernor North end 10.) Iroquois between Charlevoix & Vernor South end 11.) Iroquois between Kercheval & Vernor North end 12.) Iroquois between Kersheval & Vernor South end 13.) Iroquois between Kercheval & Saint Paul 14.) Iroquois between Agnes & Saint Paul 15.) Iroquois between Agnes & Lafayette 16.) Agnes between Seminole & Parker 17.) Agnes between Van Dyke & Parker 18.) Parker between Durand & Vernor

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:



Inspector's Daily Report

7/8/2021 1:37 PM

FieldManager 5.3c

SITE VISITORS:

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	1	11.00
	operator	2	11.00	with milling attachment		
				F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:54 PM
(Signature)

(Date)