



Michigan Department of Transportation

Inspector's Daily Report

7/8/2021 3:05 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/7/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/9/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas			Revised By	Revision Date	Revision No.
Temperatures Low: 72 ° F High: 89 ° F			Weather COUDY W/ RAIN		



Inspector's Daily Report

7/8/2021 3:05 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Parker between Vernor & Charlevoix South end 2.) Parker between Vernor & Charlevoix North end 3.) Parker between Durand & Kercheval 4.) Seyburn between Lafayette & Van Dyke 5.) Baldwin between Agnes & Saint Paul 6.) Baldwin between Kercheval & Saint Paul 7.) Townsend between Kercheval & Vernor South end 8.) Townsend between Kercheval & Vernor South end 9.) Field between Kercheval & Vernor North end 10.) Field between Lafayette & Agnes 11.) Field between Saint Paul & Agnes 12.) Field between Kersheval & Vernor 13.) Field between Vernor & Charlevoix South end 14.) Field between Vernor & Charlevoix North end 15.) Field between Goethe & Charlevoix South end

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 5:30Pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:



Inspector's Daily Report

7/8/2021 3:05 PM

FieldManager 5.3c

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	Cat unloader 262D	1	10.50
	operator	2	10.50	with milling attachment		
				F series Dump truck w/ trailer	1	10.50
				F250 pickup	1	10.50
				Vacume truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:56 PM
(Signature)

(Date)