



Michigan Department of Transportation

Inspector's Daily Report

7/10/2021 9:56 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/8/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas			Revised By	Revision Date	Revision No.
Temperatures Low: 67 ° F High: 80 ° F			Weather partly cloudy		



Inspector's Daily Report

7/10/2021 9:56 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 10:00am to began milling proposed speed humps at various locations. Start time was delayed on this day due to rain and general wet conditions.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Field between Goethe & Charlevoix North end 2.) Goethe between Field & Sheridan 3.) Townsend between Mack & Goethe 4.) Goethe between Townsend & Baldwin 5.) Goethe between Seyburn & Beals 6.) Beals between Charlevoix & Vernor North end 7.) Beals between Charlevoix & Vernor South end 8.) Seyburn between Charlevoix & Vernor North end 9.) Seyburn between Charlevoix & Vernor South end 10.) Concord between Lafayette & Saint Paul South end 11.) Concord between Lafayette & Saint Paul Center

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00 pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:



Inspector's Daily Report

7/10/2021 9:56 AM

FieldManager 5.3c

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.00	Cat unloader 262D	1	8.00
	operator	2	8.00	with milling attachment		
				F series Dump truck w/ trailer	1	8.00
				F250 pickup	1	8.00
				Vacume truck	1	8.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:58 PM
(Signature)

(Date)