



Michigan Department of Transportation

Inspector's Daily Report

7/10/2021 11:12 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/9/2021	Day of Week Friday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 79 ° F		Weather partly cloudy			



Inspector's Daily Report

7/10/2021 11:12 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Concord between Lafayette & Saint Paul North end 2.) Hellen between Kersheval & Saint Paul 3.) Hellen between Kercheval & Vernor South end 4.) Hellen between Kercheval & Vernor North end 5.) Concord between Charlevoix & Vernor North end 6.) Concord between Charlevoix & Vernor South end 7.) Hellen between Charlevoix & Benson 8.) Hellen between Mack & Benson North end 9.) Hellen between Mack & Benson Center 10.) Hellen between Mack & Bensen South end 11.) Hurlbut between Mack & Goethe North end 12.) Hurlbut between Mack & Goethe South end 13.) Hurlbut between Charlevoix & Goethe North end 14.) Hurlbut between Charlevoix & Goethe South end 15.) Putnam between Rosa Parks & Avery 16.) Avery between Putnam & Merrick

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00 pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL



Inspector's Daily Report

7/10/2021 11:12 AM

FieldManager 5.3c

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	1	11.00
	operator	2	11.00	with milling attachment		
				F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:00 PM
(Signature)

(Date)