



Michigan Department of Transportation

Inspector's Daily Report

7/14/2021 7:36 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/9/2021	Day of Week Friday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 77 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:45am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Agnes between Parker and Van Dyke
 2. Seyburn between Van Dyke and Lafay7,ette
 - 3&4. Baldwin between Agnes and Kercheval
 - 5&6. Townsend between Kercheval and E Vernor Hwy
 - 7,8,9,10,11,12,13,14,& 15. Field from Mack Ave to E Lafayette
 16. Goethe between Field and Sheridan
 17. Goethe between Townsend and Baldwin
 18. Goethe between Seyburn and Beals
 19. Townsend between Goethe and Mack Ave
 - 20&21. Seyburn between Charlevoix and E Vernor Hwy
 - 22&23. Beals between Charlevoix and E Vernor Hwy
 24. Helen between Charlevoix and Benson
- Contractor finished up for the day at 6:00pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

Speed hump on Field between E Vernor and Charlevoix closest to E Vernor was run over by GFL garbage truck. The crew tried their best to fix it with the roller but there is some cracking in the corners that wasnt able to be fixed due to being run over before it could cure.

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

7/14/2021 7:36 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	CAT CB1.7 mini roller	1	11.00
	laborers	5	11.00	CAT IT24F loader	1	11.00
	operator	2	11.00	Ford F-150 Pickup	2	11.00
	truck driver	1	11.00	semi with trailer	1	11.00
				stake truck	1	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	546.200	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:00 PM
(Signature)

(Date)