



Michigan Department of Transportation

Inspector's Daily Report

7/11/2021 12:28 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/10/2021	Day of Week Saturday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 60 ° F High: 77 ° F		Weather partly cloudy			



Inspector's Daily Report

7/11/2021 12:28 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Putnam between Trumbull & Commonwealth 2.) Commonwealth between Merric & Putnam 3.) Commonwealth between Alexandrine & Grand River 4.) Alexandrine between Commonwealth & Trumbull 5.) Alexandrine between Avery & Grand River 6.) Avery between Alexandrine & Grand River 7.) Avery between Alexandrine & Willis 8.) Avery between Calumet & Canfield 9.) Avery between Lysander & Forest 10.) Avery between Hancock & Warren 11.) Avery between Putnam & Warren

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 3:30 pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:
~~No comment issued observed~~



Inspector's Daily Report

7/11/2021 12:28 PM

FieldManager 5.3c

no apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.00	Cat unloader 262D	1	8.00
	operator	2	8.00	with milling attachment		
				F series Dump truck w/ trailer	1	8.00
				F250 pickup	1	8.00
				Vacume truck	1	8.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:01 PM
(Signature)

(Date)