



Michigan Department of Transportation

Inspector's Daily Report

7/14/2021 11:15 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/10/2021	Day of Week Saturday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MK Mohammad Karimi				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MK, Mohammad Karimi		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 78 ° F		Weather Sunny			



Inspector's Daily Report

7/14/2021 11:15 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Painting crew arrived at 8:00 A.M. at the job site to start painting but the machine was broke and they left the job site. I went for marking the speed Humps at SE of District 6, Grand River, Between Rosa Park and W Warren Ave. At 12:30 P.M. the foreman (Dave) called me we fix the machine and we will start painting at Remington and Fleming. They Paint just 5 Locations as follow:

1. Remington, Between Lumpkin and Fleming Qty=2
2. Remington, Between Goddard and Mackay Qty=2
3. Remington, Between Anglin and Harned Qty=2
4. Goddard, Between E Outer Drive and Conant Qty=2
5. Fleming, Between E Outer Drive and E Lantz Qty=4

Contractor finished up for the day at 3:00 pm and was all packed up and off site by 3:30 pm.

TESTING:

N/A

TRAFFIC CONTROL:

Contractor placed 2 cones in front of all new arrows that paint at the speed humps.

EROSION CONTROL:

N/A

SPECIAL NOTES:

N/A

SITE VISITORS:

N/A

ATTACHMENTS:

N/A

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	5.00			
	Labors	4	5.00			



Michigan Department of Transportation

Inspector's Daily Report

7/14/2021 11:15 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	12.000	Ea	Refer to the IDR for location and Details.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:02 PM
(Signature)

(Date)