



Michigan Department of Transportation

Inspector's Daily Report

7/16/2021 7:49 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/12/2021	Day of Week Monday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 68 ° F		Weather light rain			

Comments

CONTRACTOR ON SITE:
Century Cement Company
CONTRACTOR ACTIVITIES:
Contractor arrived on site at 7:00am. Due to a constant light drizzle the roads were too wet to lay HMA so the contractor cancelled and went to a different job at 8:00am.
TESTING:
none
TRAFFIC CONTROL:
none
EROSION CONTROL:
none
SPECIAL NOTES:
none
SITE VISITORS:
none
ATTACHMENTS:
none

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	1.00	CAT CB1.7 mini roller	1	1.00
	laborers	5	1.00	CAT IT24F loader	1	1.00
	operator	2	1.00	Ford F-150 Pickup	2	1.00
	truck driver	1	1.00	semi with trailer	1	1.00
				stake truck	1	1.00



Michigan Department of Transportation

Inspector's Daily Report

7/16/2021 7:49 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	0.000	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 2:03 PM
(Date)