



Michigan Department of Transportation

Inspector's Daily Report

7/13/2021 8:49 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/12/2021	Day of Week Monday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 77 ° F		Weather Cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Northwestern St. between Wildemere St. and Dexter Ave. 2.) Locations of milling: Hogarth St. between Lawton St. and Wildemere Ave. 3.) Locations of milling: Wildemere Ave. between Hogarth St. and Northwestern St. 4.) Locations of milling: Hogarth St. between Wildemere St. and Dexter St. 5.) Location of milling: Wildemere St. between Whitney St. and Columbus St. 6.) Location of milling: Columbus St. between Wildemere St. and Dexter Ave. 7.) Location of milling: Wildemere St. between Montgomery St. and Vicksburg St. 8.) Location of milling: Columbus St. between Linwood St. and Lawton St. 9.) Location of milling: Carter St. between Dexter Ave. and Linwood St. 10.) Location of milling: Gladstone St. between Wildemere St. and Dexter Ave. 11.) Location of milling: Hazalwood St. between Wildemere St. and Dexter Ave, Note: 1st Speed Hump milling complete east of Dexter, 2nd Speed Hump milling complete east of Dexter not in constructed do very heavy water ponding in street.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:04 PM
(Signature)

(Date)