



Michigan Department of Transportation

Inspector's Daily Report

7/13/2021 8:06 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/12/2021	Day of Week Monday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MG Michael Gatz				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MG, Michael Gatz		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 75 ° F		Weather Cloudy/Rain			



Inspector's Daily Report

7/13/2021 8:06 AM

FieldManager 5.3c

Comments

INSPECTOR ON SITE:

HRC

INSPECTOR ACTIVITIES:

HRC was onsite from 7:00 am to 11:30 am.

HRC was onsite to pass out informative fliers for future speed hump locations. See Zach Silveira's IDR for exact location.

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor worked from 11:30am- 5:30 pm

Century Cement Company was on site to mill locations for future speed hump installation. Milled locations and quantities are as followed:

Church: Between Rosa Parks and 11th, Quantity: 1

Leverette: Between Rosa Parks and Trumbull, Quantity: 3

17th: Between Bagley and Howard, Quantity: 2

18th: Between Bagley and Howard, Quantity: 2

Total Locations: 8

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed cones within area of milling locations.

Site Visitors:

None

Attachments:

None



Michigan Department of Transportation

Inspector's Daily Report

7/13/2021 8:06 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	6.00	CAT 289D loader w milling attachment	1	6.00
	Operator	2	6.00	F Series truck w trailer	1	6.00
				F-250	1	6.00
				SS-41 Vacuum Truckv	1	6.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:04 PM
(Signature)

(Date)