



Michigan Department of Transportation

Inspector's Daily Report

7/14/2021 11:15 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/12/2021	Day of Week Monday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MK Mohammad Karimi				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MK, Mohammad Karimi		Revised By		Revision Date	Revision No.
Temperatures Low: 58 ° F High: 71 ° F		Weather Cloudy-Rainy			

Comments

CONTRACTOR ON SITE:
HRC

Contractor (Gibraltar) was on site in the morning and we check the weather was rainy, and ground was wet and they cannot taced and paved. Due to the weather condition project was canceled.
After that I started to marking for the speed hump at W of District 6, W Lafayette Blvd, Between Livernois and Vinwood St.

TRAFFIC CONTROL:
N/A

COMMENTS:
N/A

SITE VISITORS:
N/A

ATTACHMENTS:
N/A

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:04 PM
(Signature)

(Date)