



Michigan Department of Transportation

Inspector's Daily Report

7/15/2021 7:50 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/13/2021	Day of Week Tuesday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 82 ° F		Weather Cloudy/light rain			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Clairmount St. between Lawton St. and Dexter Ave. 2.) Locations of milling: Longfellow St. between Linwood St. and Woodrow Wilson St. 3.) Locations of milling: Edison St. between Linwood St. and Woodrow Wilson St. 4.) Locations of milling: Atkinson St. between Linwood St. Rosa Park Blvd. 5.) Locations of milling: Taylor St. between Rosa Park Blvd and 14th St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 4 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:05 PM
(Signature)

(Date)