



Michigan Department of Transportation

Inspector's Daily Report

7/15/2021 7:51 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/14/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 80 ° F High: 86 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Edison St. between Linwood St. and La Salle Blvd, (revised east location on Edison St. and the milling of the previous location to except asphalt per design). 2.) Location of milling: La Salle Blvd, between Clairmount St. and Taylor St, 3.) Location of milling: Taylor St between La Salle Blvd. and 14th St. 4.) Location of milling: Taylor St between 14th St, and Rosa Parks Blvd. 5.) Location of milling: Hazelwood St between Woodrow Wilson St, and Rosa Parks Blvd. 6.) Locations of milling: Hazelwood St between Rosa Parks Blvd and La Salle Blvd. 7.) Locations of milling: Gladstone St. between Linwood St. and La Salle Blvd. 8.) Locations of milling: La Salle Blvd. Gladstone St. between Hazelwood St. 9.) Locations of milling: Gladstone St. between La Salle Blvd. and Rosa Parks Blvd. 10.) Locations of milling: Pingree St. between La Salle Blvd. and 14th St. 11.) Locations of milling: La Salle Blvd. between Pingree and Blain St. 1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:07 PM
(Signature)

(Date)