



Michigan Department of Transportation

Inspector's Daily Report

7/15/2021 7:39 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/14/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MG Michael Gatz				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MG, Michael Gatz		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 84 ° F		Weather Cloudy/Rain			



Inspector's Daily Report

7/15/2021 7:39 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 4:30 pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day, with the exception of two locations.

1. Harned St, from Emery to Conant - 2 humps
2. Norwood St, from Lantz to Outer- 2 humps
3. Sunset St, from Outer to 7 Mile- 4 humps
4. Dean St, from Outer to 7 Mile- 6 humps
5. Dean St, from E Robinwood to Stockton- 2 humps
6. Hildale St, from Ryan to Shields- 2 humps
7. Lantz St, from Lamont to Healy- 1 hump
8. Justine St, Lantz to Outer- 2 humps

Total markings= 21 humps x 2 markings = 42 markings

Some hump locations were only sprayed with one marker due to rain. The following locations were sprayed with only one pavement marking:

1. Fenelon St, from Lantz to Outer- 2 humps
2. Lamont St, from Outer to 7 Mile- 2 humps

Markings= 4 markings

46 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.



Inspector's Daily Report

7/15/2021 7:39 AM

FieldManager 5.3c

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.00	Graco Line Striper 250	1	8.00
	Laborers	2	8.00	DC Paint Machine		
	Operator	2	8.00	Ram 2500 Pickup Truck	1	8.00
				Ram pickup truck with trailers	2	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	46.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:08 PM
(Signature)

(Date)