



Michigan Department of Transportation

Inspector's Daily Report

7/19/2021 10:58 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/15/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/23/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 77 ° F High: 87 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Pingree St. between La Salle Blvd. and Linwood St. 2.) Location of milling: Virginia Park St. between La Salle Blvd. and 14th St. 3.) Location of milling: Pingree St. between Rosa Park Blvd and Woodrow Wilson St. 4.) Locations of milling: W. Philadelphia St. between Byron St. and Woodrow Wilson St. 5.) Locations of milling: Virginia Park St. between Rosa Park Blvd. and Hamilton. 5.) Locations of milling: W. Bethune St. between Poe St. and Kipling St. 7.) Locations of milling: Woodrow Wilson St. between W. Grand Blvd. and W. Bethune St. 8.) Locations of milling: Churchill St. between W. Grand Blvd. and W. Bethune St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 4 labors

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 2:14 PM
(Signature)

(Date)