



Michigan Department of Transportation

Inspector's Daily Report

7/19/2021 11:07 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/17/2021	Day of Week Saturday	Seq. No. 1	Import Date 7/23/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name ZS Zach Silveira				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By ZS, Zach Silveira		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 77 ° F		Weather Cloudy			



Inspector's Daily Report

7/19/2021 11:07 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Centur Cement Company

CONTRACTOR ACTIVITIES:

Contractor worked from 10:00am-6:30pm

The contractor arrived onsite at 10:00am to began milling proposed speed hump at various locations. They also hired National Industrial Maintenance to assist in cleaning out milled areas. They had one vacume truck and one operator driving the truck

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor. See below for locations of milled speed hump locations:

1. Lansing, from Vernor to Lafayette - 6 Speed Humps
2. McKinsy, from Vernor to Uthes - 1 Speed Humps
3. Williams, from Michigan to Butternut - 1 Speed Humps
4. Tillman, from Martin Luther King to Ash - 1 Speed Humps
5. 24th, from Magnolia to Selden - 1 Speed Humps
6. 25th, from Michigan to Martin Luther King Blvd - 2 Speed Humps

I worked from 7:00am-10:00am posting informative flyers to residents that would be impacted during the construction of the speed hump with Mike Gatz, and Omar Alomari
See their IDR's for more information.

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 2 cones on sides of all new milled speed humps proposed locations that are to be installed and placed signs on the cones for no parking.

Site Visitors:

None

Attachments:

None



Michigan Department of Transportation

Inspector's Daily Report

7/19/2021 11:07 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.50	Cat 289D Skidsteer	1	8.50
	Laborer	1	8.50	with milling attachment		
	Operator	1	8.50	Dump Truck w/trailer	1	8.50
				F250 Work Pick-up Truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:18 PM
(Signature)

(Date)