



Michigan Department of Transportation

Inspector's Daily Report

7/20/2021 7:51 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/19/2021	Day of Week Monday	Seq. No. 1	Import Date 7/23/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 88 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Location of milling: La Salle Blvd. between W. Philadelphia St. and W. Euclid St. 2.) Locations of milling: La Salle Blvd. between S. La Salle Gdns. and W. Grand Blvd. 3.) Witness the milling at 2452 Edison of bituminous to except road bituminous, do to speed hump being moved to new location. 4.) Locations of milling: Lothrop St. between Hanover St. and Dunedin St. 5.) Locations of milling: Lothrop St. between Rose Park Blvd. and Dunedin St. 6.) Locations of milling: Lamothe St. between 14th St. and Linwood St. 7.) Locations of milling: Churchill St. between W. Bethune St. and W. Grand Blvd. 8.) Locations of milling: 15th St. between Ferry Park St. and Marquette St. 9.) Locations of milling: Wabash St. between Merrick St. and Bryant St. 10.) Location of milling: Vinewood St. between Melford St. and McGraw St. District 6.11.) Locations of milling: Maplewood St. between Turner St. and the first Speed hump west of Ironwood St. 1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 4 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:20 PM
(Signature)

(Date)