



Michigan Department of Transportation

Inspector's Daily Report

7/22/2021 3:48 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/21/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/23/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 79 ° F		Weather partly cloudy			



Inspector's Daily Report

7/22/2021 3:48 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Chatfield between Beard & Green 2.) Beard between Lexington & Army 3.) Lisbon between Green & Beard 4.) Military between Cadet & Regular 5.) Eldred between Campbell & Cavalry 6.) Morrell between Vernor & Toledo North end 7.) Konkell between Junction & Wesson East end 8.) Otis between Greuesel & Wesson 9.) Otis between Hammond & Wesson 10.) Konkell between Junction & Wesson West end 11.) Kopernick between Greusel & Wesson 12.) Military between Otis & Dennis 13.) Military between Federal & Ranspach 14.) Otis between Gilbert & Livernois 15.) Otis between Clippert & Cicotte 16.) Clippert between Otis & Dennis 17.) Clippert between Clayton & Edward 18.) Edward between Gilbert & Livernois 19.) Clippert between Edward & Michigan South end 20.) Saint John between Martin & Apple 21.) Clippert between Edward & Michigan South end 22.) Parkwood between Martin & Parkinson East end

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:



Inspector's Daily Report

7/22/2021 3:48 PM

FieldManager 5.3c

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	2	11.00
	operator	2	11.00	with milling attachment		
	truck driver / laborer	1	11.00	F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	2	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:38 PM
(Signature)

(Date)