



Michigan Department of Transportation

Inspector's Daily Report

7/22/2021 8:19 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/21/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/23/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 80 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 6. 1.) Location of milling: American St. between Tireman St. and Diversey St. NOTE: first hump south of Tireman was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 2.) Locations of milling: American St. between Diversey St. and W. Warren Ave. 3.) Locations of milling: Wykes St. between W. Warren Ave. and Tireman St. 4.) Locations of milling: Burnette St. between W. Warren Ave. and Tireman St. NOTE: Park Car on Burnette south of Diversey was able to be moved by owner and milling for proposed Speed Hump was able to be completed per Design/specs.

1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 4 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:39 PM
(Signature)

(Date)