



Michigan Department of Transportation

Inspector's Daily Report

7/23/2021 11:05 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/22/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/27/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 59 ° F High: 77 ° F		Weather partly cloudy			



Inspector's Daily Report

7/23/2021 11:05 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Parkwood between Martin & Parkinson 2.) Otis between Military & Livernois 3.) Saint John between Apple & Larkins 4.) Parkwood between Freer & Parkinson 5.) Larkins between Michigan & Saint John 6.) Waldo between Martin & Parkinson West end 7.) Edward between Martin & Parkinson West end 8.) Waldo between Martin & Parkinson East end 9.) Bulwer between Martin & Parkinson East end 10.) Edward between Martin & Parkinson East end 11.) Bulwer between Martin & Parkinson West end 12.) Saint John between Central & Freer East end 13.) Larkin between 94 & Horatio 14.) Clayton between Martin & Parkinson West end 15.) Pelouze between Martin & Burton 16.) Larkin between Horatio & Michigan 17.) Horatio between Larkins & Braden 18.) Pelouze between Cicotte & Gilbert 19.) Pelouze between Livernois Gilbert 20.) Horatio between Martin & Daniels 21.) Horatio between Gilbert & Livernois 22.) Horatio between Daniels & Cicotte 23.) Whitehead between Gilbert & Cicotte 24.) Wesson between Buchanan & Rich

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 6:00pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:



Inspector's Daily Report

7/23/2021 11:05 AM

FieldManager 5.3c

SITE VISITORS:

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	2	11.00
	operator	2	11.00	with milling attachment		
	truck driver / laborer	1	11.00	F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	2	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:40 PM
(Signature)

(Date)