



Michigan Department of Transportation

Inspector's Daily Report

7/26/2021 8:04 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/22/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/27/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 59 ° F High: 78 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 6. 1.) Location of milling: Prairie St. between Garden St. and Tireman St. 2.) Locations of milling: Wetherby St. between Tireman St. and W. Warren Ave. 3.) Locations of milling: Sparta St. between Wetherby St. and Rangoon St. 4.) Locations of milling: Floyd St. between Livernois Ave. and Wetherby St. 5.) Locations of milling: Clifton St. between Livernois Ave. and Rangoon St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 4 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:41 PM
(Signature)

(Date)