



Michigan Department of Transportation

Inspector's Daily Report

7/26/2021 7:34 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/23/2021	Day of Week Friday	Seq. No. 1	Import Date 7/27/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MG Michael Gatz				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MG, Michael Gatz		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 79 ° F		Weather Cloudy/Rain			



Inspector's Daily Report

7/26/2021 7:34 AM

FieldManager 5.3c

Comments

INSPECTORS ON SITE:
HRC (9:00 am – 2:30 pm)

INSPECTOR ACTIVITIES

HRC arrived on site with Century Cement to install speed humps. Century arrived and cancelled due to rain.

Center line markings were sprayed for future speed hump installation within district 4. Locations were moved maximum of 40 ft if initial location does not meet requirements. Center line markings were sprayed between the following locations:

1. North of Promenade, west of Chalmers, south of E McNichols, and east of Connor.

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

VISITORS:
Justin VanAcker from HRC was on site.

SOIL EROSION CONTROL:
None

TRAFFIC CONTROL:
None

ATTACHMENTS:
None

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:43 PM
(Signature)

(Date)