



Michigan Department of Transportation

Inspector's Daily Report

7/26/2021 2:05 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/24/2021	Day of Week Saturday	Seq. No. 1	Import Date 7/27/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 86 ° F		Weather COUDY W/ occasional drizzle			



Inspector's Daily Report

7/26/2021 2:05 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Cabot between St. John & Arnold South end 2.) St. James between Michigan & Dead end North end 3.) St. James between Michigan & Dead end South end 4.) Western 4390 5.) Western 4231 6.) Western 4151 7.) Western 4081 8.) Rich between Wesson & Campbell 9.) Rich between 35th & Junction 10.) Clayton between Parkinson Martin East end 11.) 33rd between Buchanan & Jackson North end 12.) 33rd between Buchanan & Jackson South end 13.) Wesson between Buchanan & Michigan North end 14.) Wesson between Buchanan & Michigan Center 15.) Wesson between Buchanan & Michigan South end 16.) Campbell between Buchanan Arnold & Michigan South end 17. Campbell between Buchanan & Michigan North end 18.) Joe between Buchanan & Michigan North end 19.) Joe between Buchanan & Michigan South end

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 3:30pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:



Inspector's Daily Report

7/26/2021 2:05 PM

FieldManager 5.3c

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.50	Cat unloader 262D	2	8.50
	operator	3	8.50	with milling attachment		
	truck driver / laborer	2	8.50	F series Dump truck w/ trailer	1	8.50
				F250 pickup	1	8.50
				Vacume truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:45 PM
(Signature)

(Date)