



Michigan Department of Transportation

Inspector's Daily Report

7/28/2021 11:24 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/26/2021	Day of Week Monday	Seq. No. 1	Import Date 7/29/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 92 ° F		Weather partly cloudy			



Inspector's Daily Report

7/28/2021 11:24 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Melville between Westerd & Yale East end 2.) Melville between Westerd & Yale West end 3.) Lyon between Dearborn & Leigh East end 4.) Lyon between Dearborn & Leigh Center 5.) Lyon between Dearborn & Leigh West end 6.) Corbin between 75 & Fort Fort end 7.) Corbin between 75 & Fort 75 end 8.) Conway between 75 & Fort 75 end 9.) Conway between 75 & Fort Fort end 10.) Visger between 75 & Fort 11.) Dartmouth between Outer Dr. & Gleason 12.) Dartmouth between Francis & Gleason 13.) Dartmouth between Francis & Visger 14.) Greyfriars between Outer dr. & Gleason 15.) Edsel between Outer Dr. & LeBlanc 16.) Edsel between Gleason & LeBlanc LeBlanc end 17.) Edsel between Gleason & LeBlanc Gleason end 18.) Liddesdale between Visger & Francis 19.) Liddesdale between Gleason & Francis 20.) Liddesdale between Peters & Salliotte 21.) Liddesdale between Salliotte & Outer Dr. 22.) Edsel between Gleason & Francis 23.) Edsel between Visger & Francis 24.) Ethel between Gleason & Francis 25.) Ethel between Gleason & Peters 26.) Annabelle between Salliotte & Outer Dr. 27.) Ethel between Peters & Salliotte 28.) Ethel between Outer Dr. & Salliotte

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:



Inspector's Daily Report

7/28/2021 11:24 AM

FieldManager 5.3c

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	2	11.00
	operator	3	11.00	with milling attachment		
	truck driver / laborer	2	11.00	F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 2:48 PM

(Date)