



Michigan Department of Transportation

Inspector's Daily Report

7/28/2021 7:07 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/26/2021	Day of Week Monday	Seq. No. 1	Import Date 7/29/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 91 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 6. 1.) Locations of milling: Tarnow St. between Edsel Ford West Service Drive and Wagner St. 2.) Locations of milling: Florida St. between Edsel Ford West Service Drive and McGraw St. 3.) Location of milling: Glady St. between Cicotte and Gilbert St. 4.) Location of milling: Cicotte St. between Glady St. and Devereaux St. 5.) Location of milling: Cicotte St. between Handon St. and Edsel Ford West Service Drive. 6.) Locations of milling: Barium St. between Cicbert St. and Martin St. 7.) Locations of milling: Pacific St. between Colfax St. and Northfield St. 8.) Locations of milling: Pacific St. between Beachwood St. and Turner St. 9.) Locations of milling: Seebaldt St. between Beachwood St. and Firwood St. NOTE: first speed hump west of Firwood was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 10.) Locations of milling: Vancouver St. between Colfax St. and Ironwood St. 11.) Locations of milling: Vancouver St. between Beechwood St. and Firwood St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator/foreman, 3 labors

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 2:49 PM
(Signature)

(Date)