



Michigan Department of Transportation

Inspector's Daily Report

7/29/2021 3:28 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 85 ° F		Weather partly cloudy			



Inspector's Daily Report

7/29/2021 3:28 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Beatrice between Miami & Melvin miami end 2.) Beatrice between Miami & Melvin Melvin end 3.) Beatrice between Schaefer & Melvin 4.) Annabelle between Schaefer & Toronto 5.) Annabelle between Gilroy & Toronto 6.) Liddesdale between Gilroy & Leonard 7.) Liddesdale between Gilroy & Toronto 8.) Liddesdale between Schaefer & Toronto 9.) McCormick between Kelly & Riad 10.) McCormick between Laing & Riad 11.) McCormick between Balfour & Peerless 12.) McCormick between Laing & Lansdowne 13.) Peerless between McCormick & Kingsville 14.) McCormick between Lansdowne & Rossiter 15.) McCormick between Peerless & Duprey 16.) McCormick between Rossiter & Beaconsfield rossiter end 17.) McCormick between Rossiter & Beaconsfield beaconsfield end 18.) McCormick between Balfour & Beaconsfield beaconsfield end 19.) McCormick between Balfour & Beaconsfield balfour end 20.) McCormick between Sanalac & Duprey 21.) McCormick between Sanalac & Harper 22.) Balfour between Moross & Casino moross end 23.) Balfour between Moross & Casino center 24.) Peerless between Moross & Casino casino end 25.) Balfour between Moross & Casino 26.) Peerless between Moross & Casino center 27.) Peerless between Moross & Casino moross end

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:



Inspector's Daily Report

7/29/2021 3:28 PM

FieldManager 5.3c

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	2	11.00
	operator	3	11.00	with milling attachment		
	truck driver / laborer	2	11.00	F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 2:50 PM
(Signature)

(Date)