



Michigan Department of Transportation

Inspector's Daily Report

7/29/2021 10:29 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 90 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:30am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1&2. Joe between Buchanan and Michigan Ave

3,4,&5. Wesson between Buchanan and Michigan Ave

6&7. N Campbell between Buchanan and Jackson

8&9. 33rd between Buchanan and Jackson

10&11. Rich between Junction and Wesson

12. Wesson between Rich and Vigo

13. Whitehead between Gilbert and Cicotte

14,15,&16. Horatio between Martin and Livernois

17,18,&19. Pelouze between Martin and Livernois

20&21. Larkins between Braden and Michigan Ave

22. Horatio between Braden and Larkins

23. Edward between Martin and Parkinson

Contractor finished up for the day at 5:15pm and was all packed up and off site by 5:30pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

7/29/2021 10:29 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	CAT CB1.7 mini roller	1	10.50
	laborers	5	10.50	CAT IT24F loader	1	10.50
	operator	2	10.50	Ford F-150 Pickup	2	10.50
	truck driver	1	10.50	semi with trailer	1	10.50
				stake truck	1	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	540.800	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:51 PM
(Signature)

(Date)