



Michigan Department of Transportation

Inspector's Daily Report

7/28/2021 7:08 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 88 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 6. 1.) Locations of milling: Radcliffe St. between Central and McDonald St. 2.) Locations of milling: Elmer St. between Kirkwood St. and McGraw St. 3.) Location of milling: Wagner St. between Casper St. and Springwells St. 4.) Locations of milling: Smart St. between Central St. and Lonyo St. Note: Milling of speed hump at location '8131 Smart' was not able to be done do to parked vehicle and pile of dirt/topsoil on street. 5.) Locations of milling: Saint Lawrence St. between Kikwood St. and McGraw St. 6.) Locations of milling: Henderson St. between Saint Lawrence St. and Lonyo St. 7.) Locations of milling: Renville St. between McGraw St. and Kirkwood St. 8.) Locations of milling: Ogden St. between McGraw St. and Henderson St. 9.) Locations of milling: Trenton St. between Kirkwood St. and Henderson St. NOTE: first speed hump north of Henderson St. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications.

1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 3 labors

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 2:51 PM
(Signature)

(Date)