



Michigan Department of Transportation

Inspector's Daily Report

7/28/2021 9:13 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name ZS Zach Silveira				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By ZS, Zach Silveira		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 88 ° F		Weather Sunny			



Inspector's Daily Report

7/28/2021 9:13 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor Worked from 7:00am-6:30pm

I arrived on site at 7:00am. Contractor begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:45 am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations along with footage per Speed Hump:

1. Prairie, from Mackenzie to Linsdale - 23' 7"
2. Linsdale, from Prairie to Burnette - 24' 0"
3. Prairie, from Garden to Tireman - 25' 11"
4. American, from tireman moving South to Warren
 - 5 Speed Humps - 24' 1", - 24' 7", - 24' 5", - 24' 7", - skipped car in the way, - 24' 6"
5. Prairie, from Warren moving North to Majestic
 - 2 Speed Humps - 24' 2", - 24' 7"
6. Wykes, from Warren moving North to Tireman
 - 6 Speed Humps - 22' 4", - 22' 5", - 22' 3", - 22' 3", - 21' 11", - 22' 6"
7. Burnette, from Tireman moving South to Warren
 - 5 Speed Humps - 24' 4", - Skipped Car in the way, - 24' 3", - 24' 1", - 24' 2", - 24' 5"
8. Weatherby, from Floyd moving North to Tireman
 - 4 Speed Humps - 24' 4", - 24' 1", - 24' 1", - 24' 6"

Contractor finished up for the day at 6:20 pm and was all packed up and off site by 6:30 pm.

TESTING:

N/A

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

N/A

SPECIAL NOTES:

N/A

SITE VISITORS:

N/A

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

7/28/2021 9:13 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.50	Ram 1500 Pickup	1	11.50
	Labors	6	11.50	Truck with Tac		
				Application trailer		
	Operator	2	11.50	Ram Pickup Truck	2	11.50
	Truck Driver	1	11.50	Takeuchi TL 10V2	1	11.50
				Dozer		
				Truck with Trailer	2	11.50
				Wacker Neusen RD12	1	11.50
				Roller		

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified	5017001	0001	PW-7035A	0001	596.330	Ft	Refer to the IDR for location and detail.		
Contractor: Gibraltar Construction Company									
Item Remarks: V.I'd and Accepted									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:53 PM
(Signature) (Date)