



Michigan Department of Transportation

Inspector's Daily Report

7/30/2021 2:06 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/28/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 85 ° F		Weather partly cloudy			



Inspector's Daily Report

7/30/2021 2:06 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Lanark between Moross & Casino center 2.) Duprey between Moross & Casino moross end 3.) Lanark between Moross & Casino moross end 4.) Lanark between Moross & Casino casino end 5.) Duprey between Moross & Casino center 6.) Duprey between Moross & Casino casino end 7.) Marne between Morang & Casino 8.) Duprey between Morang & Casino 9.) Marne between Moross & Casino casino end 10.) Peerless between Morang & Casino 11.) Marne between Moross & Casino center 12.) Worden between Morang & Casino 13.) Marne between Moross & Casino moross end 14.) Worden between Moross & Casino casino end 15.) Worden between Moross & Casino center 16.) Balfour between Morang & Casino 17.) Worden between Moross & Casino moross end 18.) Somerset between Morang & Casino 19.) McCormick between Balfour & Peerless balfour end 20.) Rossiter between Morass & Casino moross 21.) Rossiter between Morang & Casino 22.) Rossiter between Moross & Casino center 23.) Rossiter between Moross & Casino casino end 24.) Whitehill between Morang & Casino 25.) Whitehill between Moross & Casino casino end 26.) Whitehill between Moross & Casino moross end 27.) Whitehill between Moross & Casino center 28.) Duchess between Moross & Casino moross end 29.) Duchess between Moross & Casino center

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:



Inspector's Daily Report

7/30/2021 2:06 PM

FieldManager 5.3c

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	2	11.00
	operator	3	11.00	with milling attachment		
	truck driver / laborer	2	11.00	F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:53 PM
(Signature)

(Date)