



Michigan Department of Transportation

Inspector's Daily Report

7/29/2021 10:44 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/28/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/29/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 74 ° F High: 82 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 10:30am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 11:00am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. St John between Apple and Larkins
2. St John between Freer and Central
- 3&4. Bulwer between Parkinson and Martin
- 5&6. Clayton between Parkinson and Martin
- 7&8. Springwells between Michigan Ave and St Stephens

Contractor then left at 3:00pm to go back to the job they were working on in the morning. Once the contractor finished at the other job they used the waste left over to finish up the partial hump done earlier on Springwells and lay one more hump at:

9. Lumley between Jennie and St Stephens

Contractor returned on site at 5:00pm and was finished up by 6:30pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

Contractor brought the wrong HMA mix. After consulting with Kevin Surhigh we determined the contractor can still use the mix as long as it looks okay. Once the humps were rolled the 355-4E3 mix was nearly indistinguishable from the usual 373-5E3 mix we've been using.

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

7/29/2021 10:44 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	6.00	CAT CB1.7 mini roller	1	6.00
	laborers	5	6.00	CAT IT24F loader	1	6.00
	operator	2	6.00	Ford F-150 Pickup	2	6.00
	truck driver	1	6.00	semi with trailer	1	6.00
				stake truck	1	6.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	201.500	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 2:53 PM
(Signature)

(Date)