



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 7:12 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/28/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 87 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 6. 1.) Locations of milling: Ogden St. between Henderson St. and McGraw St. 2.) Locations of milling: Addison St. between Dennison St. and McGraw St. 3.) Locations of milling: Lawndale St. between Dennison St. and McGraw St. District 4. 1.) Locations of milling: Portlance St. between Elmo St. and E. McNichols Rd. 2.) Locations of milling: Kennebec St. between Dresden St. and Connor St. 3.) Locations of milling: Bradford St. between Kennebec St. and Engleside St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 foreman, 4 labors

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 2:54 PM
(Signature)

(Date)