



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 11:05 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/29/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 90 ° F		Weather partly cloudy			



Inspector's Daily Report

8/2/2021 11:05 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Duchess between Moross & Casino casino end 2.) Duchess between Morang & Casino 3.) Payton between Moross & Casino moross end 4.) Payton between Moross & Casino center 5.) Payton between Moross & Casino casino end 6.) Raid between Morang & Casino 7.) Parkgrove between Morang & Casino Salter 8.) Linnhurst between Kelly & Morang 9.) Faircrest between Rex & Morang 10.) Saratoga between Redmond & Kelly 11.) Faircrest between Redmond & Rex 12.) Saratoga between Redmond & Rex 13.) Fordham between Moross & Redmond 14.) Eastwood between Redmond & Kelly 15.) Saratoga between Morang & Rex 16.) Eastwood between Redmond & Rex 17.) Fordham between Redmond & Kelly 18.) Fordham between Redmond & Rex 19.) Fordham between Morang & Rex east end 20.) Fordham between Morang & Rex west end

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:30pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:



Inspector's Daily Report

8/2/2021 11:05 AM

FieldManager 5.3c

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.50	Cat unloader 262D	2	11.50
	operator	3	11.50	with milling attachment		
	truck driver / laborer	2	11.50	F series Dump truck w/ trailer	1	11.50
				F250 pickup	1	11.50
				Vacume truck	1	11.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:00 PM
(Signature)

(Date)