



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 3:02 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/30/2021	Day of Week Friday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 78 ° F		Weather partly cloudy			



Inspector's Daily Report

8/2/2021 3:02 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Eastwood between Morang & Brock 2.) Eastwood between Morang & Rex 3.) Fordham between Hayes & Brock 4.) Fordham between Morang & Brock 5.) Whitehill between Morang & Britain morang end 6.) Lansdowne between Morang & Britain morang end 7.) Lansdowne between Morang & Britain britain end 8.) Whitehill between Britain & Morang britain end 9.) Whitehill between Grayton & Britain britain end 10.) Lansdowne between Grayton & Britain britain end 11.) Lansdowne between Grayton & Britain grayton end 12.) Whitehill between Grayton & Britain grayton end 13.) Lansdowne between Grayton & Yorkshire 14.) Riad between Grayton & Yorkshire 15.) Riad between Whittier & Yorkshire 16.) Lansdowne between Whittier & Yorkshire 17.) Wayburn between Grayton & Yorkshire 18.) Yorkshire between Laing & Duchess 19.) Wayburn between Whittier & Yorkshire 20.) Rossiter between Grayton & Yorkshire 21.) Rossiter between Whittier & Yorkshire 22.) Somerset between Grayton & Yorkshire

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 4:00pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:



Inspector's Daily Report

8/2/2021 3:02 PM

FieldManager 5.3c

SITE VISITORS:

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.50	Cat unloader 262D	2	8.50
	operator	3	8.50	with milling attachment		
	truck driver / laborer	2	8.50	F series Dump truck w/ trailer	1	8.50
				F250 pickup	1	8.50
				Vacume truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:04 PM
(Signature)

(Date)