



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 7:31 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/30/2021	Day of Week Friday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 75 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:15am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1&2. Melville between S Yale and S Westend

3,4,&5. Lyon between S Leigh and Dearborn

6,7&8. Liddesdale between Schaefer and Leonard

9&10. Annabelle between Gilroy and Schaefer

11,12&13. Beatrice between Schaefer and Miami

14,15,16&17. Ethel between Francis and Outer Dr

18. Annabelle between Outer Dr and Salotte

19,20,21&22. Liddesdale between Outer Dr and Visger

23&24. Edsel between Outer Dr and Gleason

Contractor finished by 4:00pm and was all packed up and off site by 4:15pm

TESTING:

Samples taken by Phil from SOMAT

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Andrew Schuster - HRC

Phil - SOMAT

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

8/2/2021 7:31 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	9.00	CAT CB1.7 mini roller	1	9.00
	laborers	5	9.00	CAT IT24F loader	1	9.00
	operator	2	9.00	Ford F-150 Pickup	2	9.00
	truck driver	1	9.00	semi with trailer	1	9.00
				stake truck	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	594.500	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:04 PM
(Signature)

(Date)