



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 7:13 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/30/2021	Day of Week Friday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. District 4. 1.) Locations of milling: Portlance St. between Connor St. and Algonac St. 2.) Locations of milling: Portlance St. between Elmo St. and Algonac St. 3.) Locations of milling: Nashville St. between Connor St. and Algonac St. 4.) Locations of milling: Engleside St. between Dresden St. and Gunston St. 5.) Locations of milling: Nashville St. between Elmo St. and Devon St. 6.) Locations of milling: Bradford St. between Engleside St. and Nashville St. 7.) Location of milling: Christy St. between Conner St. and Elmo St. 8.) Locations of milling: Flanders St. between Elmo St. and Gunston St. 9.) Locations of milling: Wilfred St. between Gratiot Ave. and Roseberry St. 10.) Locations of milling: Kilbourne St. between Gratiot Ave. and Roseberry St. 11.) Locations of milling: Kilbourne St. between Park Dr. Ave. and Dickerson St. 12.) Locations of milling: Kilbourne St. between Coplin St. and Newport St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator/foreman, 4 labors.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:05 PM
(Signature)

(Date)