



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 7:36 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/30/2021	Day of Week Friday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MG Michael Gatz				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MG, Michael Gatz		Revised By		Revision Date	Revision No.
Temperatures Low: 61 ° F High: 70 ° F		Weather Sunny			



Inspector's Daily Report

8/2/2021 7:36 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 6:30 pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Algonac St, from Park Grove to 7 Mile- 2 humps
2. Gruebner St, from Linhurst to Park Grove- 1 hump
3. Eastwood St, from Blackmoor to Gruebner- 1 hump
4. Beland St, from 7 Mile to McNichols - 3 humps
5. Teppert St, from Eastwood to Sauer- 5 humps
6. Annot St, from Greiner to Gietzen - 1 hump
7. Dresden St, from Greiner to Gietzen - 1 hump
8. Strasburg St, Park Grove to McNichols- 3 humps
9. Barlow St, from Greiner to Sauer-1 hump
10. Bradford St, from Sauer to McNichols- 1 hump
11. Hickory St, Greiner to Park Grove- 1 hump
12. Joann St, from Park Grove to 7 Mile- 3 humps
13. Eastwood St, from Westphalia to Strasburg- 3 humps
14. Fordham St, from Rondo to Gratiot- 1 hump
15. Linhurst St, from Rondo to Gratiot- 1 hump
16. Tacoma St, from Alcoy to Schoenherr- 2 humps
17. Pelky St, from State Fair to Pinewood- 2 humps
18. Pinewood st from Reno to schoenherr - 1 hump
19. Lappin st from Reno to schoenherr - 1 hump
20. Hickory st, from State Fair to Collingham- 3 humps
21. Alcoy st from Manning to 7 Mile- 3 humps
22. Fairport St, from 7 Mile to State Fair- 3 hump
23. Westphalia St, from 7 Mile to State Fair- 4 humps

Total markings= 47 humps x 2 markings = 94 markings

94 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A



Inspector's Daily Report

8/2/2021 7:36 AM

FieldManager 5.3c

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.50	Graco Line Striper 250	1	11.50
	Laborers	2	11.50	DC Paint Machine		
	Operator	2	11.50	Ram 2500 Pickup Truck	1	11.50
				Ram pickup truck with trailers	2	11.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	94.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 3:05 PM
(Signature)

(Date)