



Michigan Department of Transportation

Inspector's Daily Report

8/2/2021 7:10 AM

FieldManager 5.3c

Contract: **_PW7035A, 2021 HMA Speed Hump Installation**

IDR Date 7/31/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/3/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name VF Vincenzo Finazzo				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By VF, Vincenzo Finazzo		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 78 ° F		Weather Clear			

Comments

On site with Century Cement Co. observing the milling process of speed humps. I arrived on Site at 6:45am, Century started their work at 7:00am on both Somerset Ave. and Balfour Rd. and finished their day at 3:30pm on Bonita St.

TOTAL MILLED POINTS : 23

LOCATIONS OF MILLING : (Number : Location)

- 1 : Somerset Ave. Between Whittier St. and Yorkshire Rd.
- 3 : Balfour Rd. between Whittier St. and Grayson St.
- 2 : Somerset Ave. between Britain St. and Morang Dr.
- 2 : Bishop St. Between McKinney Ave. and Edsel Ford E.
- 1 : Britain St. between McKinney Ave. and Edsel Ford E.
- 3 : Harvard Rd. between McKinney Ave and Edsel Ford E.
- 1 : Duprey St. between Morang Dr. and Cadieux Rd.
- 2 : Balfour Rd. between Whittier St. and Berkshire St.
- 1 : Haverhill St. between McKinney Ave. and Evanston St.
- 1 : Somerset Ave. between Berkshire St. and Haverhill St.
- 2 : Beaconsfield St. between Whittier St. and Berkshire St.
- 2 : Greensboro St. between Berkshire St. and Whittier St.
- 1 : Haverhill St. between Whitehill St. and Stratman St.
- 1 : Bonita St. between Whitehill St. and Wayburn St.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	8.50	2 Axial Trailer	1	8.50
	Laborers	1	8.50	CAT 262D with Milling	2	8.50
	Operator	2	8.50	Attachement		
				Dump Truck	1	8.50
				Pickup Truck	1	8.50

Gibraltar Construction Company

Reviewed By: Theresa Schuster
 (Signature)

Theresa Schuster
 Mar 14 2022 3:09 PM

(Date)

Contract: **_PW7035A**

IDR: 7/31/2021, VF, 1

Page 1 of 1