



Michigan Department of Transportation

## Inspector's Daily Report

8/2/2021 9:00 AM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                                |                         |                                |                                          |                                                |
|---------------------------------------------------------------|--------------------------------|-------------------------|--------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>7/31/2021                                  | <b>Day of Week</b><br>Saturday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>8/3/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>ZS Zach Silveira          |                                |                         |                                | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                                |                         |                                |                                          |                                                |
| <b>Entered By</b><br>ZS, Zach Silveira                        |                                | <b>Revised By</b>       |                                | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 55 ° F <b>High:</b> 81 ° F |                                | <b>Weather</b><br>Sunny |                                |                                          |                                                |



## Inspector's Daily Report

8/2/2021 9:00 AM

FieldManager 5.3c

### Comments

CONTRACTOR ON SITE:  
Century Cement Company

#### CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:00am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex.

Speed humps were installed at the following locations:

1. Edsel, from Le Blanc to Visger moving East - 3 Speed Humps  
- 26.6', - 26.6', - 26.6'
2. Corbin, from I-75 to Fort moving South - 2 Speed Humps  
- 26.3', - 26.1'
3. Conway, from I-75 to Fort moving South - 2 Speed Humps  
- 26', - 26.1'
4. Visgar, from I-75 to Fort - 1 Speed Hump  
- 26.3'
5. Dartmouth, from Visgar to Outer Drive moving West - 3 Speed Humps  
- 26.1', - 26', - 26.1'
6. Greyfriars, from Outer Drive to Gleason - 1 Speed Hump  
- 26.2'
7. Fordham, From Moross to Hayes moving west- 6 Speed Humps  
- 22', - 22.1', - 22.1', - 22.2', - 21.1', - 22'
8. Eastwood, from Broack to Morang - 1 Speed Hump  
- 22.1'

Contractor finished up for the day at 3:30pm

TESTING:  
none

TRAFFIC CONTROL:  
Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:  
none

SPECIAL NOTES:  
none

SITE VISITORS:  
none

ATTACHMENTS:  
HMA tickets



## Inspector's Daily Report

8/2/2021 9:00 AM

FieldManager 5.3c

## Contractors

| Contractor's Name            | Personnel    | No. | Hrs. | Equipment                                | No. | Hrs. |
|------------------------------|--------------|-----|------|------------------------------------------|-----|------|
| Century Cement Company, Inc. | foreman      | 1   | 8.50 | CAT CB1.7 mini roller                    | 1   | 8.50 |
|                              | laborers     | 6   | 8.50 | CAT IT24F loader                         | 1   | 8.50 |
|                              | operators    | 2   | 8.50 | Dump Truck w/trailer                     | 1   | 8.50 |
|                              | truck driver | 1   | 8.50 | F250 Work Pick-up Truck                  | 1   | 8.50 |
|                              |              |     |      | Ford F-150 Pick-up                       | 2   | 8.50 |
|                              |              |     |      | Pick-up truck w/ tack applicator trailer | 1   | 8.50 |
|                              |              |     |      | semi with trailer                        | 1   | 8.50 |
|                              |              |     |      | stake truck                              | 1   | 8.50 |
|                              |              |     |      |                                          |     |      |

## Item Postings

| Item/Material Description                                               | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                                                                          | Brkdwn ID | Attn |
|-------------------------------------------------------------------------|-----------|------------|----------|----------|----------|------|-----------------------------------------------------------------------------------|-----------|------|
| _ Speed Hump, HMA, Modified<br>Contractor: Century Cement Company, Inc. | 5017001   | 0001       | PW-7035A | 0001     | 496.600  | Ft   | Various locations. See General Comments, See contractor's activities for details. |           |      |

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster  
(Signature) Mar 14 2022 3:10 PM (Date)