



Michigan Department of Transportation

Inspector's Daily Report

8/3/2021 2:43 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/2/2021	Day of Week Monday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas			Revised By	Revision Date	Revision No.
Temperatures Low: 59 ° F High: 78 ° F			Weather partly cloudy		



Inspector's Daily Report

8/3/2021 2:43 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Mogul between Duchess & Whitehill 2.) Manistique between Wade & Evanston north end 3.) Manistique between Wade & Evanston south end 4.) Mogul between Duchess & Hayes 5.) Promenade between Philip & Hayes 6.) Manistique between Wade & Elmdale 7.) Promenade between Philip & Manistique 8.) Evanston between Outer dr. & Wayburn 9.) Evanston between Lakepointe & Wayburn 10.) Evanston between Greensborrow & Beaconsfield 11.) Evanston between Balfour & Berkshire 12.) Wayburn between Linville & Hern 13.) Wayburn between Linville & Outer dr. 14.) Balfour between Linville & Outer dr. 15.) Somerset between Southampton & Outer dr. 16.) Wayburn between Southampton & Outer dr. 17.) Wayburn between Southampton & Frankfort 18.) Somerset between Southampton & Frankfort 19.) Wayburn between Warren & Frankfort 20.) Manistique between Southampton & Frankfort 21.) Manistique between Outer dr. & Southampton 22.) Chatsworth between Frankfort & Warren 23.) Manistique between Southampton & Chandler Park 24.) Manistique between Linville & Chandler Park 25.) Berkshire between Southampton & Frankfort

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 5:30pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:



Inspector's Daily Report

8/3/2021 2:43 PM

FieldManager 5.3c

SITE VISITORS:

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	Cat unloader 262D	2	10.50
	operator	3	10.50	with milling attachment		
	truck driver / laborer	2	10.50	F series Dump truck w/ trailer	1	10.50
				F250 pickup	1	10.50
				Vacume truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:11 PM
(Signature)

(Date)