



Michigan Department of Transportation

Inspector's Daily Report

8/4/2021 7:09 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/2/2021	Day of Week Monday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 58 ° F High: 80 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. District 4. 1.) Location of milling: Glenfield Ave. between Chalmers St. and Newport St. 2.) Location of milling: Kilbourne Ave. between Chalmers St. and Newport St. 3.) Locations of milling: Promenade Ave. between Hayes St. and Chalmers St. NOTE: first speed hump west of Hayes on Promenade was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 4.) Locations of milling: Promenade between Connor St. and Chalmers St. 5.) Locations of milling: Wilshire Dr. between Connor St. and Gunston Ave. 6.) Locations of milling: Wilshire Dr. between Barrett St. and Rosebury St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator/foreman, 4 labors.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:12 PM
(Signature)

(Date)