



Michigan Department of Transportation

## Inspector's Daily Report

8/4/2021 8:53 AM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                              |                         |                                |                                          |                                                |
|---------------------------------------------------------------|------------------------------|-------------------------|--------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>8/2/2021                                   | <b>Day of Week</b><br>Monday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>8/4/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>MG Michael Gatz           |                              |                         |                                | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                              |                         |                                |                                          |                                                |
| <b>Entered By</b><br>MG, Michael Gatz                         |                              | <b>Revised By</b>       |                                | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 57 ° F <b>High:</b> 78 ° F |                              | <b>Weather</b><br>Sunny |                                |                                          |                                                |



# Inspector's Daily Report

8/4/2021 8:53 AM

FieldManager 5.3c

**Comments****CONTRACTOR ON SITE:**

Gibraltar Construction Company

**CONTRACTOR ACTIVITIES:**

Contractor hours (7:30am- 5:30 pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Fairmount Dr from Reno to Anvil- 2 humps
2. Rossini Dr from Reno to Regent- 3 humps
3. Eastburn St from Hoyt to Anvil- 1 hump
4. Regent Dr from Eastburn to State fair- 2 humps
5. Fairmount Dr from Gratiot to Marbud- 1 hump
6. Fairmount Dr from Gratiot to Crusade- 4 humps
7. Rossini Dr from Hayes to Brock - 1 hump
8. Tacoma St from Hayes to Brock- 1 hump
9. Lappin St from Queen to Hayes- 2 humps
10. Maddelein St from Queen to Hayes- 2 humps
11. Eastburn St from Redmond to Cushing- 4 humps
12. Boulder St from Edmore to Bringard- 1 hump
13. Cordell St from Edmore to Rossini- 2 humps
14. Cushing St from Kelly to Carlisle- 3 humps
15. Rossini Dr from Cordell to Shakespeare- 1 hump
16. Crusade St from State Fair to Maddelein- 4 humps
17. Lappin St from Kelly to Crusade- 4 humps
18. Manning St from Crusade to Redmond- 2 humps
19. Tacoma St from Cordell to Boulder- 1 hump
20. Maddelein St from Rex to Crusade- 1 hump
21. Rex St from Maddelein to 7 Mile- 1 hump
22. Redmond St from 7 Mile to Maddelein - 1 hump
23. Traverse St from Raymond and McClellan- 3 humps
24. Woodlawn Ave from Raymond and McClellan- 2 humps
25. Holocomb Ave from Marcus and Georgia- 1 hump
26. Peter Hunt St from May to Robert- 1 hump

Total markings= 51 humps x 2 markings = 102 markings  
102 total speed hump markings

**DBE Contractors:**

None

**Utilities and Conflicts:**

None

**Testing:**

None

**Special Notes:**

None

**Extras and Overruns:**

None



## Inspector's Daily Report

8/4/2021 8:53 AM

FieldManager 5.3c

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

## Contractors

| Contractor's Name              | Personnel | No. | Hrs.  | Equipment                      | No. | Hrs.  |
|--------------------------------|-----------|-----|-------|--------------------------------|-----|-------|
| Gibraltar Construction Company | Foreman   | 1   | 10.50 | Graco Line Stripper 250        | 1   | 10.50 |
|                                | Laborers  | 2   | 10.50 | DC Paint Machine               |     |       |
|                                | Operator  | 2   | 10.50 | Ram 2500 Pickup Truck          | 1   | 10.50 |
|                                |           |     |       | Ram pickup truck with trailers | 2   | 10.50 |

## Item Postings

| Item/Material Description                                 | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                                                                                                | Brkdwn ID | Attn |
|-----------------------------------------------------------|-----------|------------|----------|----------|----------|------|---------------------------------------------------------------------------------------------------------|-----------|------|
| _ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified | 8117050   | 0002       | PW-7035A | 0001     | 102.000  | Ea   | Various locations. See contractor's activities for details. See General Comments for locations of work. |           |      |
| Contractor: Gibraltar Construction Company                |           |            |          |          |          |      |                                                                                                         |           |      |

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 14 2022 3:12 PM  
(Signature)

\_\_\_\_\_  
(Date)