



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/3/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By MR, Matthew Richter		Revision Date 8/18/2021 8:49 AM	Revision No. 1
Temperatures Low: 58 ° F High: 80 ° F		Weather sunny/partly cloudy			

Comments

CONTRACTOR ON SITE: Gibraltar Constuction Company

CONTRACTOR ACTIVITIES: crew arrived around 7:00am, starting the pavement painter and applying permentent markings to speed humps in various locations from 7:00am to 6:00pm.

- 1) Belidere between Gratiot and Cairney (1 hump) *Resident requested that speed hump gets raised
- 2) Iroquoise between Gratiot and E Warren (4 humps)
- 3) Seminole between Moffat and E Warren (2 humps)
- 4) Seyburn between E Warren and E Forest (2 humps)
- 5) Maxwell between E Warren and E Forest (2 humps)
- 6) Maxwell between E Canfield and Mack (4 humps)
- 7) Seneca between E Canfield and Sylvester (2 humps)
- 8) Fischer between E Forest and Mack (6 humps)
- 9) Crane between E Warren and E Forest (2 humps)
- 10) Burns between E Warren and E Forest (2 humps)
- 11) Seyburn between Sylvester and Mack (2 humps)
- 12) Sheridan between E Forest and E Canfield (2 humps)
- 13) Townsend between Goethe and Mack (1 hump)
- 14) Goethe between Field and Beals (3 humps)
- 15) Iroquois between Mack and E Vernor (6 humps)
- 16) Parker between Charlevoix and E Vernor (2 humps)
- 17) Beals between Charlevoix and E Vernor (2 humps)
- 18) Seyburn between Charlevoix and E Vernor (Only the Nothern point of the 2)
- 19) Field between E Forest and Kercheval (11 humps)

Total markings: 57 humps x 2 markings per hump = 114 markings

Traffic Control: Cones were placed in front of newly painted markings.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.00	Graco Line Striper 250	1	11.00
	Laborers	5	11.00	DC		
				Pickup truck with trailer	2	11.00



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	114.000	Ea	See General Comments		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:14 PM (Date)