



8/4/2021 7:10 AM

FieldManager 5.3c

IDR Date 8/3/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Kevin Surhigh		Construction Engineer Steve Bannasch	
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number		Elec. Attachments None	
Prime Contractor Century Cement Company, Inc.							
Entered By MC, Michael Cruciano			Revised By		Revision Date	Revision No.	
Temperatures Low: 61 ° F High: 81 ° F			Weather Sunny				

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. District 4. 1.) Locations of milling: Troester St. between Gratiot Ave. and Peoria St. NOTE: second speed hump east of Gratiot Ave. was not in compliance with design off sets from driveways entering into vacated lots. Speed Hump milling was still installed per design/specifications. 2.) Location of milling: Fordham St. between Chalmers St. and Celestine St. 3.) Location of milling: Troester St. between Brock St. and Salter St. 4.) Locations of milling: Cedergrrove St. between Kelly St. and Hayes St. 5.) Locations of milling: Alma St. between Queen St. and Hayes St. 6.) Locations of milling: Wilshire St. between Coplin St. and Dickerson St. 7.) Locations of milling: Wilshire St. between Annsbury Ave. and Barrett St. 8.) Locations of milling: Evanston St. between Gunston Ave. and Barrett St.

1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator/foreman, 4 labors.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:15 PM (Date)