



Michigan Department of Transportation

Inspector's Daily Report

8/9/2021 9:34 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/3/2021	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MR Matthew Richter				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MR, Matthew Richter		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 82 ° F		Weather Sunny			



Inspector's Daily Report

8/9/2021 9:34 AM

FieldManager 5.3c

Comments

Contractors On-site:
Century Cement
Gibraltar Company

Contractor Activities: Gibraltar Company

Gibraltar is on site to perform milling of locations previously marked by HRC personnel, per the Special Provision and Detail found in the PW7305A Proposal. Mike Cruciano (HRC Inspector) is on site to perform observation and inspection duties. See his IDR for details.

Gibraltar is on site to perform HMA Speed Hump installations at locations previously milled, per the Special Provision and Detail found in the PW7305A Proposal. Mohammad Karimi (HRC Inspector) is on site to perform observation and inspection duties. See his IDR for details.

Gibraltar is on site to perform permanent pavement markings at speed humps previously installed, per the Special Provision and Detail found in the PW7305A Proposal. Drew Schuster (HRC Inspector) is on site to perform observation and inspection duties. See his IDR for details.

Contractor Activities: Century Cement

Century is on site to perform milling of locations previously marked by HRC personnel, per the Special Provision and Detail found in the PW7305A Proposal. Chris Lucas (HRC Inspector) is on site to perform observation and inspection duties. See his IDR for details.

Century is on site to perform HMA Speed Hump installations at locations previously milled, per the Special Provision and Detail found in the PW7305A Proposal. Justin VanAcker (HRC Inspector) is on site to perform observation and inspection duties. See his IDR for details.

Inspection Activities:
None

DBE Contractors:
None

Utilities and Conflicts:
None

Testing:
None

Special Notes:
None

Extras and Overruns:
None

SESC:
N/A

Traffic Control:
Traffic Control is on site and includes, but is not limited to, grabber cones and Type III Barricades.

Site Visitors:
None

Attachments:
None