



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/4/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By MR, Matthew Richter		Revision Date 8/18/2021 8:49 AM	Revision No. 1
Temperatures Low: 58 ° F High: 84 ° F				Weather Sunny	

Comments

CONTACTOR ON SITE: Gibraltar Contruction Company

CONTRACTOR ACTIVITIES: Gibraltar Construction crew arrived around 9:00am, soon starting to install permanent pavement markings on speed humps from 9:00am to 7:30pm at various locations:

- 1) Iriquois St between E Vernor Hwy and E Lafayette St (5 humps)
- 2) Parker St between E Vernor Hwy and Kercheval St (2 humps)
- 3) Agnes St between Van Dyke St and Seminole St (2 humps)
- 4) Saint Paul St between Van Dyke St and Parker St (1 hump)
- 5) Hurlbut St between Mack Ave and Charlevoix St (4 humps)
- 6) Seyburn St between E Lafayette St and Van Dyke Pl (1 hump)
- 7) Concord St between E Lafayette St and Saint Paul St (3 humps)
- 8) Concord St between E Vernor Hwy and Charlevoix St (2 humps)
- 9) Concord St between Mack Ave and Stuart St (3 humps)
- 10) Helen St between Mack Ave and and Charlevoix St (4 humps)
- 11) Helen St between Saint Paul St and E Vernor Hwy (3 humps)
- 12) Townsend St between E Vernor Hwy and Kercheval St (2 humps)
- 13) Baldwin St between Kercheval St and Agnes St (2 humps)
- 14) Field St between Saint Paul St and E Lafayette St (2 humps)
- 15) Elmwood St between Hunt St and Hendricks St (1 hump)
- 16) Preston St between Elmwood St and Mount Elliot St (3 humps)
- 17) Joseph Campau St between Alexandrine St and Leland St (1 hump)
- 18) Garfield St between McDougall St and Elmwood St (1 hump)
- 19) Farnsworth St between Elmwood St and Moran St (1 hump)
- 20) Theodore St between Elmwood St and McDougall St (1 hump)
- 21) Theodore St between Moran St and Mount Elliot St (2 humps) *Residents requested that speed humps get raised.
- 22) Helen St between Theodore St and E Warren Ave (1 hump)
- 23) Baldwin St between E Palmer St and E Ferry St (1 hump)
- 24) Baldwin St between E Klrby St and Fredrick St (1 hump)

Total markings: 49 humps x 2 markings per hump = 98 markings

Traffic Control: Contractors placed 2 cones in front of every newly painted hump.



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.50	Graco Line Striper 250	1	10.50
	Laborers	5	10.50	DC		
				Pickup truck with trailer	2	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	100.000	Ea	See General Comments		

Contractor: Gibraltar Construction Company

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:17 PM
(Signature)

(Date)