



Michigan Department of Transportation

Inspector's Daily Report

8/5/2021 11:43 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/4/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 83 ° F		Weather partly cloudy			



Inspector's Daily Report

8/5/2021 11:43 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Devonshire between Linnville & Harper 2.) Bedford between Linnville & Harper 3.) 3 Mile dr. between Linnville & Harper 4.) 3 Mile dr. between Linnville & Outer dr. 5.) Devonshire between Linnville & Outer dr. 6.) Courville between Linnville & Harper 7.) Courville between Linnville & Outer dr. 8.) Courville between Frankfort & Southampton 9.) Courville between Frankfort & Warren 10.) Courville between Cornwall & Warren 11.) Bedford between Frankfort & Warren 12.) Kensington between Harper & Linnville north end 13.) Kensington between Harper & Linnville south end 14.) Kensington between Chandler park & Linnville 15.) Kensington between Chandler park & Southampton 16.) Kensington between Frankfort & Southampton 17.) Kensington between Frankfort & Warren

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 6:00pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS: The Cat mechanic came to replace filters and fluids in the unloader. We lost two hours of work while



Inspector's Daily Report

8/5/2021 11:43 AM

FieldManager 5.3c

this maintenance was completed.

SOIL EROSION CONTROL:
No apparent issues observed.

TRAFFIC CONTROL:
Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	1	11.00
	operator	2	11.00	with milling attachment		
	truck driver / laborer	1	11.00	F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:17 PM
(Signature)

(Date)