



Michigan Department of Transportation

Inspector's Daily Report

8/10/2021 2:43 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/5/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 83 ° F		Weather Sunny			

Comments

CONTRACTOR ON SITE: Gibraltar Constuction Company

CONTRACTOR ACTIVITIES: crew arrived around 7:00am, the paint sprayer immediately started showing problems with the generator and a thermal coupling requiring off site maintenance. The job was abandoned around 10:00am

Total markings: 0

Traffic Control: none

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	3.00	Graco Line Striper 250	1	3.00
	Laborers	7	3.00	DC		
				Pickup truck with trailer	2	3.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:19 PM
(Signature)

(Date)